

# 2018 Street & Utility Improvements Project Project #2018-101

## Weekly Construction Updates

Questions or Concerns?  
Please contact Tim Biberdorf with  
Engineering at 651-775-5621.

### Week of May 14, 2018

- Install sanitary sewer on Redwood Circle and on Redwood Drive up to Rome Drive
- Install watermain on Redwood Drive from Whitney Drive to Redwood Circle
- Begin watermain testing on Redwood Drive

### Week of May 7, 2018

- Install storm and sanitary sewer on Redwood Drive from Whitney Drive to 890 Redwood Drive.

### Week of April 23, 2018

- **Phase 1**
  - Removal of asphalt is complete, remainder of sidewalk curb and driveways will be removed.
  - Thursday dewatering will be placed at the South end of Redwood Dr. and will remain in place until ground water level is sufficient for work to be started.
  - Temporary water lines are being run in back yards.
  - Temporary waterlines will be filled and bacteria tested prior to hooking up to residents the following week.